

Public Works Weekly Project Report (5/29/2025)					
Project Name	Description	Current Activity	Public Impact	Funding Source(s)	Anticipated Completion Date
Creston Road Corridor Improvements (PHASE 1)	This is phase one (1) of a two (2) phase project. Phase 1 will improve the corridor between South River Rd and Orchard Rd. Improvements include providing pedestrian access, enhancing bike paths, repairing pavement, and updating curb ramps.	Traffic signal poles at Walnut Dr and Bolen Dr are are now on schedule for installation at the end of June. Paving is scheduled for the end of July.		Supplemental Sales Tax (Measure E-12) (Measure J-20) Gas Tax SB 1 Tax CTC Grant San Luis Obispo Council of Government Grant	August, 2025
Sherwood Waterlines Upgrades	Project will replace domestic water services in preparation to resurface the roads.	Project is on hold. Contractor to resume mid-June.		Water Enterprise Funds	November, 2025
Serenade / Brahma Neighborhood	Dig-out pavement repairs and slurry seal will be applied to pavement throughout the Serenade Dr, Brahma Rd, and Sleepy Hollow neighborhoods.	Pavement striping is scheduled for June 9-10.	Traffic control will be in place throughout the neighborhoods during pavement striping.	Supplemental Sales Tax (Measure E-12) SB 1 Tax	Mid-June, 2025
Sherwood Park Pickleball Court Complex	This project includes the construction of seven (7) Pickleball courts, prefabricated shade structures, a picnic area, new restrooms, a parking lot, and retention basins on Scott St.	Contractor is forming the on-site sidewalk and driveway approach and is scheduled to pour June 4.	Sidewalk remains closed along Via Ramona Ave. Recreational activities may be impacted. Traffic control will be in place on Scott St for the driveway approach beginning May 27.	Parks and Recreation Development Impact Fees American Rescue Plan Act (2021) ARPA Funds General Fund Reserves	End of May, 2026
Paso Robles Event Center Pedestrian Improvements	Concrete improvements will be made at the corner of Riverside and 24th St, as well as Park and 24th St. These improvements primarily consist of curb ramps and pedestrian safety.	Handrails are scheduled to be installed beginning June 2-6.		ADA Transition Funds	Beginning of June , 2025
Sierra Bonita neighborhood (Gas Company)	The Gas Company has been upgrading their residential services in six (6) separate phases over the past year. Full pavement rehabilitation is anticipated in summer 2026.	The Gas Company is finalizing their service upgrades with patch paving.	Traffic control is in place at various locations throughout the neighborhood.		July, 2025